

TO CONTRACTOR: Churchill Construction

NOTIFICATION NO: 01

PROJECT: Rte 5 Bridge Ext.

PROJECT NO: 0005-123-112, C501

OWNER: VDOT

TIME: 2/8/2015 AM/PM

ENGINEER: Aric Bowman

OBSERVER: Adele Temper

Pursuant to the GENERAL CONDITIONS of the Contract, you are hereby notified of the following noncompliance violation:

Specification Section: 217.08

Paragraph: (a)

Three 8 yd³ loads of A3 hydraulic cement concrete were accepted on the project with air contents below the specification limit of 4%. The field test results were as follows:

Load No.	yd ³ delivered	Air Content (%)
1	8	5.2
2	8	4.6
3	8	3.6
4	8	3.9
5	8	4.8
6	8	5.1
7	8	3.5
8	5	4.9

Air requirement is 6 +/- 2, for a range of 4 to 8.

Violation Detected by: X Test Inspection Observation

Noncompliance Work is: Defective Rejected

Contactor's Proposed Recommendation

Use as is. See attached, Test Report and Results for 2/5/2015 and After Action Meeting and Email to QAM.

Engineer: Adele Temper
Authorized Representative

Date: 2/16/2015

Received by:

Aric Bowman
Contractor

Construction Manager

Title

2/16/2015

Date

Distribution:

- 1. Engineer
- 2. Owner
- 3. Field File